

SANTA CRUZ COUNTY ED PASTOR JUSTICE AND DETENTION CENTER COMPLEX

MONTH of APRIL-2009

LOOK AHEAD ACTIVITY

- Right turn lane activity with ADOT, along Grand Avenue will continue for approximately 4-6 weeks
- Floor slabs will commence with the Detention Building (easternmost building pad on site) and continue upwards the site (westerly direction) until all are building pads are completed
- Continued CMU walls activity throughout the site (again in an easterly towards westerly direction for the entire site)
- Along with the construction of masonry walls one will commence to see associated elements, ie: door and window frames, stair frames, elevator CMU enclosures, etc.
- Preparation for permanent utility locations should continue
- Behind the scenes work includes: RFI's, ASI's, Subcontractor Submittal Approvals for all specified equipment and materials.
- FF&E meetings and coordination with user groups and vendors will commence once again, in order to actually define and purchase order FF&E items which were generally discussed during the Design Phase.
- Kitchen RFP is scheduled to go out for Public Bid in mid-April 2009.
- Monthly User Group Site visits are being coordinated for all user groups and will continue monthly from this point forward