

SANTA CRUZ COUNTY ED PASTOR JUSTICE AND DETENTION CENTER COMPLEX

CONSTRUCTION UPDATE

CONSTRUCTION ACTIVITY

NOVEMBER-2008 through MARCH-2009

- Construction commenced in late November 2008
- Construction permitting, grading, Utility lines (power and phone), and new roadway access and building pads have either completed or are in progress
- Building structural foundations along with underground plumbing and electrical scopes of work have been completed and/or in progress for the Detention / Juvenile and Sherriff Buildings
- Building foundations for the Probation and Courts Building is currently lagging due to sewer permit approval by ADEQ (Arizona Department of Environmental Quality)
- CORE Construction has been able to work around the ADEQ Sewer approval permit by moving out of sequence on some items with the hopes of getting back into sequence once ADEQ Sewer Permit is obtained (Estimated approval date is set for late-March – early-April 2009)
- Site retaining Rock Walls are approximately 90% complete and the West Parking Lot was opened in December for Courthouse employees and visitors